

Activity ID	Activity Name	Original Duration	Start	Finish	Calendar	Calendar																																																						
						July 2023					August 2023					September 2023					October 2023					November 2023					December 2023					January 2024					February 2024					March 2024					April 2024					May 2024				
						26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	06
DV Airport - Relocate TWY B GMP 1						16-Apr-24, DV Airport																																																						
Submittals						14-Nov-23, Submittals																																																						
Submit Long Lead Items						10-Jun-23, Submit Long Lead Items																																																						
A1000	Submit Long Lead Items	1d	19-Jun-23	20-Jun-23	5 Day Work Week	Submit Long Lead Items																																																						
Review & Approve Long Lead Items						11-Jul-23, Review & Approve Long Lead Items																																																						
A1010	Review & Approve Long Lead Items	15d	20-Jun-23	11-Jul-23	5 Day Work Week	Review & Approve Long Lead Items																																																						
Procure Long Lead Items						14-Nov-23, Procure Long Lead Items																																																						
A1020	Procure Long Lead Items	100d	23-Jun-23	14-Nov-23	5 Day Work Week	Procure Long Lead Items																																																						
Construction						16-Apr-24, Construction																																																						
Phase 1						29-Dec-23, Phase 1																																																						
A1030	Mobilization	0d	02-Oct-23*		5 Day Work Week	Mobilization																																																						
A1040	Install Barricades / Traffic Control	1d	02-Oct-23	03-Oct-23	5 Day Work Week	Install Barricades / Traffic Control																																																						
A1050	Install SWPPP	1d	02-Oct-23	03-Oct-23	5 Day Work Week	Install SWPPP																																																						
A1060	Survey Control Verification	1d	02-Oct-23	03-Oct-23	5 Day Work Week	Survey Control Verification																																																						
A1070	Oblit Existing Pavement Markings	1d	02-Oct-23	02-Oct-23	5 Day Work Week	Oblit Existing Pavement Markings																																																						
A1080	Saw Cut Existing Pavement	2d	02-Oct-23	03-Oct-23	5 Day Work Week	Saw Cut Existing Pavement																																																						
A1090	Remove, Haul, & Stockpile Slope Protection	7d	02-Oct-23	10-Oct-23	5 Day Work Week	Remove, Haul, & Stockpile Slope Protection																																																						
A1061	Remove Electrical Items	2d	02-Oct-23	03-Oct-23	5 Day Work Week	Remove Electrical Items																																																						
A1100	Remove Existing Pavement	2d	11-Oct-23	12-Oct-23	5 Day Work Week	Remove Existing Pavement																																																						
A1120	Remove Catch Basin	2d	11-Oct-23	12-Oct-23	5 Day Work Week	Remove Catch Basin																																																						
A1231	Bore & Install Electrical Duct Bank	20d	11-Oct-23	07-Nov-23	5 Day Work Week	Bore & Install Electrical Duct Bank																																																						
A1130	Remove Existing 18" Pipe, Backfill, & Compact	3d	13-Oct-23	17-Oct-23	5 Day Work Week	Remove Existing 18" Pipe, Backfill, & Compact																																																						
A1101	Remove Electrical Conduit & Conductors & Ductbank	4d	13-Oct-23	18-Oct-23	5 Day Work Week	Remove Electrical Conduit & Conductors & Ductbank																																																						
A1140	Cut & Plug Storm Drain	1d	18-Oct-23	19-Oct-23	5 Day Work Week	Cut & Plug Storm Drain																																																						
A1110	Unclassified Excavation	7d	19-Oct-23	27-Oct-23	5 Day Work Week	Unclassified Excavation																																																						
A1150	Subgrade Preparation	7d	30-Oct-23	07-Nov-23	5 Day Work Week	Subgrade Preparation																																																						
A1160	Excavate, Lay, & Backfill 24" Storm Drain	6d	08-Nov-23	15-Nov-23	5 Day Work Week	Excavate, Lay, & Backfill 24" Storm Drain																																																						
A1250	Trench & Lay Conduits	5d	08-Nov-23	14-Nov-23	5 Day Work Week	Trench & Lay Conduits																																																						
A1191	Install New Ductbank	3d	08-Nov-23	10-Nov-23	5 Day Work Week	Install New Ductbank																																																						
A1260	Install Handholes, Base Cans, Junction Boxes, Sign Bases, & Handhole Lids	15d	15-Nov-23	07-Dec-23	5 Day Work Week	Install Handholes, Base Cans, Junction Boxes, Sign Bases, & Handhole Lids																																																						
A1170	Excavate, Place, & Backfill Catch Basin	7d	16-Nov-23	28-Nov-23	5 Day Work Week	Excavate, Place, & Backfill Catch Basin																																																						
A1180	Excavate, Place, & Backfill Storm Drain Manhole	5d	16-Nov-23	22-Nov-23	5 Day Work Week	Excavate, Place, & Backfill Storm Drain Manhole																																																						
A1190	Adjust Existing Storm Drain to Grade	2d	27-Nov-23	28-Nov-23	5 Day Work Week	Adjust Existing Storm Drain to Grade																																																						
A1200	Haul & Place Lime Treated Subgrade	5d	29-Nov-23	05-Dec-23	5 Day Work Week	Haul & Place Lime Treated Subgrade																																																						
A1210	7 Day Cure on Lime Treated Subgrade	7d	06-Dec-23	14-Dec-23	5 Day Work Week	7 Day Cure on Lime Treated Subgrade																																																						
A1270	Backfill Electrical Conduit	5d	08-Dec-23	14-Dec-23	5 Day Work Week	Backfill Electrical Conduit																																																						
A1220	Haul & Place P-209 Crushed Aggregate Base Course	5d	15-Dec-23	21-Dec-23	5 Day Work Week	Haul & Place P-209 Crushed Aggregate Base Course																																																						
A1271	Haul & Place Slope Protection	5d	15-Dec-23	21-Dec-23	5 Day Work Week	Haul & Place Slope Protection																																																						
A1230	Finegrade P-209 Aggregate Base Course	5d	22-Dec-23	29-Dec-23	5 Day Work Week	Finegrade P-209 Aggregate Base Course																																																						
Phase 2						28-Feb-24, Phase 2																																																						
A1290	Install Barricades / Traffic Control	1d	02-Jan-24	03-Jan-24	5 Day Work Week	Install Barricades / Traffic Control																																																						
A1300	Install SWPPP	1d	02-Jan-24	03-Jan-24	5 Day Work Week	Install SWPPP																																																						
A1340	Saw Cut Existing Pavement	1d	02-Jan-24	03-Jan-24	5 Day Work Week	Saw Cut Existing Pavement																																																						
A1350	Remove, Haul, & Stockpile Slope Protection	1d	02-Jan-24	03-Jan-24	5 Day Work Week	Remove, Haul, & Stockpile Slope Protection																																																						
A1320	Remove Electrical Items	1d	02-Jan-24	03-Jan-24	5 Day Work Week	Remove Electrical Items																																																						
A1520	Bore & Install Electrical Duct Bank	15d	03-Jan-24	23-Jan-24	5 Day Work Week	Bore & Install Electrical Duct Bank																																																						
A1360	Remove Existing Pavement	1d	03-Jan-24	04-Jan-24	5 Day Work Week	Remove Existing Pavement																																																						
A1370	Remove Electrical Conduit & Conductors & Ductbank	2d	04-Jan-24	08-Jan-24	5 Day Work Week	Remove Electrical Conduit & Conductors & Ductbank																																																						
A1380	Unclassified Excavation	2d	08-Jan-24	10-Jan-24	5 Day Work Week	Unclassified Excavation																																																						
A1420	Subgrade Preparation	4d	10-Jan-24	16-Jan-24	5 Day Work Week	Subgrade Preparation																																																						

█ Project Baseline Bar █ Remaining Work █ Critical Remaining Work
█ Actual Work █ Milestone ▶ Summary



